



LISTA PROGRESU PAGAMENTO ACTUAL PROJETO PDIM TINAN 2025 HUSI MUNICIPIO AILEU

NO	TINAN	SECTORES	NARAN PROJECTO	MUNICIPIO	POSTO ADMINISTRATIVO	FATIN		KUSTO POUPANSA	KOMPANHIA	VALOR KONTRATO	% PAGAMENTO	% SEIDAUK PAGAMENTO	% FIZIKU	OBS
						SUCU	ALDEIA							
1	2025	SERVISU SAUDE	KONSTRUSAUN POSTO SAUDE IHA BOKOLELO;	AILEU	BOKOLELO	BOKOLELO	BOKOLELO		ANOSEL UNIP. LDA	\$ 130,000.00	35%	65%	58.49%	
2	2025	SERVISU SAUDE	KONSTRUSAUN POSTO SAUDE IHA SELOI KRAIK;	AILEU	SELOI KRAIK	SELOI KRAIK	LIO		MIROL REAFUSA UNIP. LDA	\$ 130,000.00	35%	65%	37.50%	
3	2025	SERVISU AGRICULTURA	REHABILITASAUN IRIGASAUN NO BARAZEN PROTESAUN 700 M BA NATAR ASLIMHATI;	AILEU	AILEU VILA	HOHOLAU	ASLIMHATI		QIVAN UNIP. LDA	\$ 250,000.00	35%	65%	60.91%	
4	2025	SERVISU OP	KONSTRUSAUN TURISMU IHA BEE MANAS FATIRLAU;	AILEU	LIQUIDOE	FATIRLAU	FATIRLAU		FITUN FOUN UNIP. LDA	\$ 204,196.40	35%	65%	51.55%	
6	2025	SERVISU OP	KONSTRUSAUN BARREIRA SATAN RAI BA EDIFICIO APA LEQUIDOE;	AILEU	LIQUIDOE	NAMOLESU	SUSEKAR		NORTH LAND MASHA UNIP. LDA	\$ 120,989.32	35%	65%	80.00%	
				6 ROJETO				\$ -		\$ 952,386.31	35%	65%	51.41%	