



REPÚBLICA DEMOCRÁTICA DE TIMOR-LESTE
MINISTÉRIO DAS OBRAS PÚBLICAS
IX GOVERNO CONSTITUCIONAL



LISTA PROJECTO ONGOING MINISTERIO DAS OBRAS PUBLICAS (2019 - 2025)

Nu.	Naran Projetu	Kategoria	Setor	Munici piu	Posto	Suco	Naran Companha	Nu. Contratu	Montante Contratu	Progresu Pagamento	Tinan Komesa kontratu	Total Tinan Implementa saun	Status	Start data PHO	End data PHO	Progresu fulan Anterior (A)	Progresu Fisiku fulan ne'e (B)	Progresu Fisiku Komulati vo ate Agora (C= A+B)	komenta riu terreno
1	Rehabilitasaun Estrada Rural R4D Taliforleu - Kolihoho Chainage 0+000 - 8+000 Munisipiu Aileu	FI	ESTRADAS E PONTES	Aileu	Aileu Villa	Seloicraic	Caviq Unipessoal Lda in joint venture with Sunnines Unip. Lda	NCB/020/M OP-2019	\$ 717,064.23	96.94%	2019	6	On Progre ss			95.26%	1.56%	96.82%	Lao Lento
4	New Construction of Liurai Bridge, Aileu Municipality	FI	ESTRADAS E PONTES	Aileu	Aileu Villa	Suku liu rai	Group Guang Ping International Sarl (Congo)	T/014/MOP- 2024	\$ 2,135,141. 39	0.00%	2024	1	On Progre ss			1.00%	2.19%	3.19%	Lao Lento
6	Rehabilitation Estrada Municipal Section II (JCT A02- Remexio 5.028 KM)	FI	ESTRADAS E PONTES	Aileu	Remexio	Acumau	Maran-Dai, Lda JV Adam Motor, Unip. Lda	ICB/086/M OP-2022	\$ 4,000,400. 31	27.12%	2023	2	On Progre ss			51.75%	13.68%	65.43%	Lao Lento
8	Rehabilitasaun Estrada Rural,Taliforleu -kolohoho (Loop around Lake) Chainage, Aileu 0+000-2+000	FI	ESTRADAS E PONTES	Aileu	Aileu Villa	Seloicraic	LNG Unipessoal, Lda Jv Star King Construction Unipessoal, Lda	RT/139/MO P-2021	\$ 252,415.36	1.66%	2022	3	Aband ona			14.00%	0.00%	14.00%	Lao Lento
9	Rehabilitasaun Estrada Rural,Taliforleu -kolohoho (Loop around Lake) Chainage, Aileu 2+000-5+000	FI	ESTRADAS E PONTES	Aileu	Aileu Villa	Seloicraic	Saksaur Unipessoal, Lda	RT/090/MO P-2021	\$ 353,952.41	12.03%	2022	3	On Progre ss			38.59%	0.00%	38.59%	Lao Lento
10	Rehabilitasaun Estrada Rural, Taliforleu-kolohoho (Loop around Lake) Chainage, Aileu 5+000-8+000	FI	ESTRADAS E PONTES	Aileu	Aileu Villa	Seloicraic	Saksaur Unipessoal, Lda	RT/091/MO P-2021	\$ 376,198.79	4.88%	2022	3	On Progre ss			31.68%	0.00%	31.68%	Lao Lento
11	Rehabilitation of the Rural Road Selo Kraik - Halalmeta Chainage 0+000 - 3+500 (3.5 km) Aileu Municipality	FI	ESTRADAS E PONTES	Aileu	Aileu Villa	Seloicraic	Aileu Oan ba Oin Unip. Lda	RT/092/MO P-2021	\$ 304,850.97	62.26%	2022	3	On Progre ss			86.27%	0.64%	86.91%	Progress on goin

[illegible]



Ministério das Obras Públicas

LISTA PROJECTO ONGOING MINISTERIO DAS OBRAS PUBLICAS (2019 - 2025)

Nu.	Naran Projetu	Kategoria	Setor	Munici piu	Posto	Suco	Naran Companha	Nu. Contratu	Montante Contratu	Progresu Pagamento	Tinan Komesa kontratu	Total Tinan Implementas aun	Status	Start data PHO	End data PHO	Progresu fulan Anterior (A)	Progresu Fisiku fulan ne'e (B)	Progresu Fisiku Komulativ o ate Agora (C= A+B)	komentar iu terreno
1	Rural Roads Periodic Maintenance Aituhaularan - Manufoni Chainage 0+000 - 1+000 and Daisoli - Fatubosa Chainage 0+000 - 7+300, Routine Maintenance Coula Udo Kirlelo Chainage 0+000 - 7+000 Municipality Aileu	LM-CD	ESTRADAS E PONTES	Aileu	Aileu Villa	Fatubossa	LNG Unip. Lda	MPW-W-190174	\$ -	88.42%	2019	6	PHO			82.11%	17.89%	100.00%	Falta retensau n
2	Obra Rekuperasaun Trosu Estrada Nasional. "Pavimento Estrada & Drainagen Bocolelo, Seksaun Aileu (Sta. 0+000-Sta. 0+340 & Sta 0+720-0+820) Suco Bocolelo, Posto Adm. Laulara, Municipio Aileu	LM-CD	ESTRADAS E PONTES	Aileu	Laulara	Bocolelo	Star King Unip. Lda	MPW-W-230031	\$ -	94.33%	2023	2	PHO			72.68%	27.32%	100.00%	Falta retensau n
3	R4D Rural Road Spot Improvement Namalesu-Faturilau Chainage 0+000-14+000	LM-CD	ESTRADAS E PONTES	Aileu	Lequidoe	Namolesso	LNG Unip. Lda	MPW-W-210149	\$ 411,620.44	47.41%	2021	4	Abandona			51.27%	0.00%	51.27%	Paradoiha tinan 2022
4	R4D Rural Road Spot Improvement Fahisohi - Fadabloko Chainage 0+000 - 9+000 and Spot Improvement Hautoho - Liguica Chainage 0+000 - 2+500	LM-CD	ESTRADAS E PONTES	Aileu	Lequidoe	Fahisoi	BLACKBIRD UNIP.LDA. JV CHACAILALA UNIP. LDA.	MOP-CD-NCB-21026	\$ -	99.25%	2021	4	PHO	2024		0.00%	0.00%	100.00%	IPC finale Retensau n
5	R4D Rural Road Spot Improvement Fahisoi-Dairlouta Chainage 0+000 - 5+000 Aileu Municipality	LM-CD	ESTRADAS E PONTES	Aileu	Lequidoe	Fahisoi	RACO LDA.	MOP-CD-RFQ-21012	\$ 72,387.33	81.74%	2021	4	On Progress			81.74%	9.09%	90.83%	Lao Lento
6	R4D Rural Road Maintenance Laulara - Ornai Chainage 0+000 - 8+000 and Routine Maintenance Acumau - Aicorema Chainage 0+000 - 2+000 Aileu Municipality ROUTINE MAINTENANCE	LM-CD	ESTRADAS E PONTES	Aileu	Laulara	Cotolau	Emmanuel Milenial, Lda	MPW-W-210141	\$ 30,580.12	76.78%	2021	4	PHO			76.78%	0.00%	76.78%	IPC finale falta retensau n 10%

8	Manutensaun Rutina Estradas Rural: Hautoho Liquica chainage,0+000-2+500 km; Fahisoi Fadabloku Chainage 0+000 - 9+000 km; Fahisoi - Dailouta Chainage 0+000 - 5+000 km	LM-CD	ESTRADA S E PONTES	Aileu	Lequidoe	Fahisoi	Bintang Fajar Unip.Lda	MOP/CB/N CB/200	\$ 131,037.22	99.31%	2022	3	PHO	27/11/2025		97.72%	1.59%	99.31%	IPC-FINALE
9	Rehabilitation of Sarlala Road Protection Wall In Aileu Municipality	Emergenc y (LM.CD)	ESTRADA S E PONTES	Aileu	Laulara	Fatisi	Sali Magu Unipessoal Lda	SSS/189/M OP-2024	\$ 1,585,821.87	42.75%	2024	1	On Progress			20.00%	57.65%	77.65%	Progress on goin
10	Rehabilitation and Construction Of Road And Channels Be Tuda Berloi	LM-CD	ESTRADA S E PONTES	Aileu	Laulara	Fatisi	KARYA TIMOR-LESTE, LDA	MOP-EO-25155	\$ 782,247.83	100.00%	2025		PHO	27/8/2025		100.00%	0.00%	100.00%	Cervicu Remata
11	Projeito Rehabilitasaun Estrada Rural Solerema – Tohumeta – Boculelo Mercado Solerema Sta 0+000 – 3+000. Municipio Alleu	LM-CD	ESTRADA S E PONTES	Aileu	Laulara	Fatisi	Kakuluk Servise Unip. Lda	KP-EO-MOP-24068	\$ 323,886.40	20.49%	2025	0	On Progress			23.94%	0.66%	24.60%	Servisu hahu ona 1/3/2025
12	Projeito Rehabilitasaun Estrada Rural Solerema – Tohumeta – Boculelo Mercado Solerema Sta 3+000 – 6+000. Municipio Alleu	LM-CD	ESTRADA S E PONTES	Aileu	Laulara	Fatisi	Recontana Unip. Lda JV Lavijo Unip. Lda	KP-EO-MOP-24069	\$ 354,881.17	13.44%	2025	0	On Progress			13.44%	12.71%	26.15%	Servisu hahu ona 1/3/2025
13	Projeito Rehabilitasaun Estrada Rural Solerema – Tohumeta – Boculelo Mercado Solerema Sta 6+000 – 9+000. Municipio Alleu	LM-CD	ESTRADA S E PONTES	Aileu	Laulara	Bocolelo	Den Bibar Unip. Lda	KP-EO-MOP-24070	\$ 375,300.94	19.12%	2025	0	On Progress			30.27%	2.97%	33.24%	Servisu hahu ona 1/3/2025
14	Projeito Rehabilitasaun Estrada Rural Solerema – Tohumeta – Boculelo Mercado Solerema Sta 9+000 – 12+000. Municipio Alleu	LM-CD	ESTRADA S E PONTES	Aileu	Laulara	Bocolelo	Jomafzerdo Unip. Lda	KP-EO-MOP-24071	\$ 311,043.47	14.66%	2025	0	On Progress			33.64%	4.52%	38.16%	Servisu hahu ona 1/3/2025



REPÚBLICA DEMOCRÁTICA DE TIMOR-LESTE
MINISTÉRIO DAS OBRAS PÚBLICAS
IX GOVERNO CONSTITUCIONAL



LIST OF RURAL ROAD_2026/2027 CONTRACT

No.	Name of Road	Package No.	KM	Total Amonth (USD)	Postu	Suco	Remark	Tipo De projeto	ANUCIO PROCESSO SUBMISSION DOC. 1 FAZE
1	Mantane-Maurusa Road	1	3	\$ 697,140.45	Aileu Vila	Mantane Maurusa	BOQ remata	DNCVR	
2	Maurusa - Hoholau Road	1	3.250	\$ 608,193.93	Aileu Vila	Mantane Maurusa Hoholau	BOQ remata	DNCVR	
3	Maurusa - Hoholau Road	2	3.250	\$ 636,897.79	Aileu Vila	Mantane Maurusa Hoholau	BOQ remata	DNCVR	
4	Karhili Acumau Aicoarema Rileu Road	1	2	\$ 532,554.24	Remexio	Karhili Karhili Acumau Aicoarema Rileu	BOQ remata	DNCVR	\$ 368,036.52
5	Karhili Acumau Aicoarema Rileu Road	2	2	\$ 619,230.85	Remexio	Karhili Karhili Acumau Aicoarema Rileu	BOQ remata	DNCVR	\$ 473,490.23
6	Fahisoi Berleurai Road	1	3	\$ 622,693.87	Remexio	Fahisoi Berleurai	BOQ remata	DNCVR	
7	Fahisoi Berleurai Road	2	3	\$ 521,162.69	Remexio	Fahisoi Berleurai	BOQ remata	DNCVR	
8	Fahisoi - Bermanu Leu Road	1	3	\$ 583,399.66	Remexio	Fahisoi Bermanu leu	BOQ remata	DNCVR	
9	Aitohu Laran- Manfoni	1	1	\$ 81,732.42	Aileu Vila	Fahiria, Lausi, Bandodato and Liurai	BOQ remata	DNMCVR	
10	Daisoli - Fatubosa	2	2	\$ 475,662.44	Aileu Vila	Lahae, Fatubosa	BOQ remata	DNCVR	
11	Kirlelo - Laklo	3	11.3	\$ 721,880.63	Aileu Vila	Fahiria, Lausi, Bandodato and Liurai	BOQ remata	DNCVR	
12	Malere - Selo Craik	1	3.7	\$ 454,041.78	Aileu Vila	Malere, Selo Craik	BOQ remata	Planu FRC 2026	\$ 792,191.08
13	Talitu - Kasmantuto	1	2.5	\$ 496,032.30	Laulara	Madabeno,Kasmantuto	BOQ remata	DNCVR	
14	Tulataqueu - Faturasa	1	3	\$ 739,095.87	Remexio	Tula takeu fatu rasa	proces	DNCVR	
15	Tulataqueu - Faturasa	2	3	\$ 643,634.68	Remexio	Tula takeu fatu rasa	proces	DNCVR	
GRAND TOTAL		13		\$ 8,433,353.60					